



2 Liberty Sq., 6th Floor
Boston, MA 02109

T 617.350.3444
TRCcompanies.com

Asbestos Abatement Air Sampling Report

L Street Station Project

Boston, Massachusetts

Prepared for HRP 776 Summer Street, LLC
September 2023

ASBESTOS ABATEMENT AIR SAMPLING REPORT

L STREET STATION PROJECT

September 2023

1.0 INTRODUCTION

TRC Environmental, Inc. (TRC) has prepared this Air Sampling Report on behalf of HRP 776 Summer Street, LLC (the Client) for the deconstruction phase of the L Street Station project at 776 Summer Street in Boston, Massachusetts (the Site).

The air sampling is as described and in accordance with the requirements of the Non-Traditional Work Plan (NTWP) in place for the project, as approved by MassDEP (NTWP Approval NNT-220007). Pursuant to the NTWP, on a daily basis, TRC provides air sampling during asbestos abatement around the perimeter of the asbestos removal work areas, and as required for final air clearance at the completion of asbestos removal in contained work areas. Sample results are emailed to MassDEP at the end of the shift.

The air samples are analyzed by TRC's Asbestos Project Monitor after collection, typically twice per shift, in accordance with the Phase Contrast Microscopy (PCM) method. The results for each sample are then recorded in fibers per cubic centimeter of air (f/cc) on the air sampling data sheet. These air sample results and data sheets are attached to this report.



This report provides the air sampling results collected at the Site from the beginning of the abatement monitoring on September 1, through 29, 2023. Pursuant to the NTWP approved by DEP, the air sampling action level is < 0.010 f/cc. All air sample collected at the containment perimeter barriers, by TRC in connection with this work have been less than 0.010 f/cc throughout this time period.

2.0 DESCRIPTION OF SITE CONDITIONS

The Site previously operated as an electrical power plant. With the exception of one building, referred to as the Administration Office Building, the Site is vacant.

The Site is located in an urban area of South Boston and is bounded on all sides by roads.

3.0 AIR SAMPLING ACTION LEVELS

The action level required for this project for PCM air samples during abatement, as established in the NTWP, is less than 0.010 f/cc. If this level is reached or exceeded, asbestos abatement work is stopped, the MassDEP notified, and appropriate corrective measures taken. The level of 0.010 f/cc is also used for air clearance following abatement, to "clear" space for use prior to disassembling containment. On occasion, typically for "clearing" a large work area where PCM air sampling may be impractical, the Transmission Electron Microscopy (TEM) method will be used, which has a clearance level of an average of less than 70 structures per square millimeter (s/mm). TEM results, if any, associated with clearing work areas will be included in this report.

4.0 AIR SAMPLING

Pursuant to the approved NTWP, all area air samples are collected using the same basic techniques. The air sampling pumps are calibrated using a primary or secondary standard. The sample cassette is set between 4 to 5 feet above the floor/ground and angled downward at a 45-degree angle. Samples are collected "open faced," meaning that the cap at the inlet end of the extension has been removed so the entire surface of the



filter is exposed to the air. Samples are typically collected over a 2-to-3-hour period. Pumps are post-calibrated and the before and after flow rates are averaged. Chain-Of-Custody forms are completed, and the samples are analyzed.

Air samples are usually grouped together for each work area, as per the NTWP. Some results are recorded as <LOD, meaning that the result for that sample is below the limit of detection for the method (typically less than 0.002 f/cc, which is well below the action level).

5.0 CORRECTIVE MEASURES

No corrective measures were required September 1, through September 29, 2023, because all air sample results were below the action level.

ATTACHMENTS

Air sample results

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (#11 Amendment)	Sample Date	09/01/2023
TRC Project #	474824	Sampling Technician	Jeremy Faulkner
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	North of Amendment 11 along turbine hall wall	07:30	09:41	131	10	10	10	1310	5.5	100	0.002	0.002	N/A
Area	004	NW of amendment 11 by truckwash	07:31	09:42	131	10	10	10	1310	5	100	0.002	0.002	N/A
Area	005	West of Amendment 11 by containment	07:32	09:43	131	10	10	10	1310	7	100	0.002	0.003	N/A
Area	006	Southwest of amendment 11 by dumpster	07:33	09:44	131	10	10	10	1310	9	100	0.002	0.003	N/A
Area	007	North of Amendment 11 along turbine hall wall	09:41	12:16	155	10	10	10	1550	6.5	100	0.002	0.002	N/A
Area	008	NW of amendment 11 by truckwash	09:42	12:17	155	10	10	10	1550	7	100	0.002	0.002	N/A
Area	009	West of Amendment 11 by containment	09:43	12:18	155	10	10	10	1550	6	100	0.002	0.002	N/A
Area	010	Southwest of amendment 11 by dumpster	09:44	12:19	155	10	10	10	1550	5	100	0.002	0.002	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Jeremy Faulkner	Analysis Date	09/01/2023
Analyst Signature			


ASBESTOS AIR SAMPLE RESULTS

Project Name		776 Summer Street (Phase 3 101)					Sample Date		09/01/2023					
TRC Project #		474824					Sampling Technician		Jeremy Faulkner					
Client		HRP 776 Summer Street PropCo LLC					Laboratory		TRC					
Facility Name		Building 3					Sample/Analysis Method		NIOSH 7400					
Facility Location		776 Summer Street, Boston, Massachusetts					Sampling Type		PCM					
Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3 - northwest area on summer Street sidewalk at gate C	07:37	09:56	139	10	10	10	1390	2.5	100	0.002	<LOD	N/A
Area	004	3 - southwest area of west wall at gate D	07:38	09:57	139	10	10	10	1390	4	100	0.002	<LOD	N/A
Area	005	3 - southeast area by hoppers next to Turbine hall (North of Amendment 11)	07:39	09:58	139	10	10	10	1390	5.5	100	0.002	0.002	N/A
Area	006	3 - northeast area at turbine hall 1 opening	07:40	09:59	139	10	10	10	1390	3	100	0.002	<LOD	N/A
Area	007	3 - northwest area on summer Street sidewalk at gate C	09:56	12:25	149	10	10	10	1490	3.5	100	0.002	<LOD	N/A
Area	008	3 - southwest area of west wall at gate D	09:57	12:26	149	10	10	10	1490	7	100	0.002	0.002	N/A
Area	009	3 - southeast area by hoppers next to Turbine hall (North of Amendment 11)	09:58	12:27	149	10	10	10	1490	6.5	100	0.002	0.002	N/A
Area	010	3 - northeast area at turbine hall 1 opening	09:59	12:28	149	10	10	10	1490	4	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Jeremy Faulkner	Analysis Date	09/01/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (#10 Amendment)	Sample Date	09/01/2023
TRC Project #	474824	Sampling Technician	Jeremy Faulkner
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	4 - south area at wall knockout	07:43	10:01	138	10	10	10	1380	3	100	0.002	<LOD	N/A
Area	004	4 - Beginning of brick wall at sidewalk and generator	07:44	10:02	138	10	10	10	1380	4.5	100	0.002	0.002	N/A
Area	005	4 - southeast area of containment across from amendment 10	07:45	10:03	138	10	10	10	1380	7	100	0.002	0.002	N/A
Area	006	4 - east area between amendment 10 & 11	07:46	10:04	138	10	10	10	1380	9	100	0.002	0.003	N/A
Area	007	4 - south area at wall knockout	10:01	12:26	145	10	10	10	1450	4	100	0.002	<LOD	N/A
Area	008	4 - Beginning of brick wall at sidewalk and generator	10:02	12:27	145	10	10	10	1450	5.5	100	0.002	0.002	N/A
Area	009	- southeast area of containment across from amendment 10	10:03	12:28	145	10	10	10	1450	6	100	0.002	0.002	N/A
Area	010	4 - east area between amendment 10 & 11	10:04	12:29	145	10	10	10	1450	5	100	0.002	0.002	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A


Analysis Information

Analyst	Jeremy Faulkner	Analysis Date	09/01/2023
Analyst Signature			

Project Name	776 Summer Street (Pipe Penetration)(Power Plant)	Sample Date	09/05/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 1A East Roof	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	Northeast of stairwell	08:54	10:20	86	14	14	14	1204	4	100	0.002	0.002	N/A
Area	004	Southeast area of stairwell	08:55	10:21	86	14	14	14	1204	1.5	108	0.002	<LOD	N/A
Area	005	Southwest area of stairwell	08:56	10:22	86	14	14	14	1204	2.5	100	0.002	<LOD	N/A
Area	006	Northwest area of stairwell adjacent to pipe bags	08:57	10:23	86	14	14	14	1204	2	100	0.002	<LOD	N/A
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/05/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (#10 Amendment)(Power Plant)	Sample Date	09/07/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	10 - northwest area at decon	07:34	10:41	187	8	8	8	1496	4	100	0.002	<LOD	N/A
Area	004	10 - southwest area at hepa exhaust	07:35	10:42	187	8	8	8	1496	5.5	100	0.002	0.002	N/A
Area	005	10 southeast area	07:36	10:43	187	8	8	8	1496	7	100	0.002	0.002	N/A
Area	006	10 northeast area at loadout	07:37	10:44	187	8	8	8	1496	5.5	100	0.002	0.002	N/A
Area	007	10 - northwest area at decon	10:41	13:44	183	8	8	8	1464	4.5	100	0.002	0.002	N/A
Area	008	10 - southwest area at hepa exhaust	10:42	13:45	183	8	8	8	1464	6.5	100	0.002	0.002	N/A
Area	009	10 southeast area	10:43	13:46	183	8	8	8	1464	7.5	100	0.002	0.003	N/A
Area	010	10 northeast area at loadout	10:44	13:47	183	8	8	8	1464	6	100	0.002	0.002	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/07/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (#11 Amendment)(Power Plant)	Sample Date	09/05/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	4 - south area at wall knockout	07:27	10:46	199	8	8	8	1592	5.5	100	0.002	0.002	N/A
Area	004	4 - Beginning of brick wall at sidewalk and generator	10:47	13:51	184	8	8	8	1472	2.5	108	0.002	<LOD	N/A
Area	005	4 - southeast area of containment across from debris pile (amendment 10)	07:29	10:48	199	8	8	8	1592	7.5	100	0.002	0.002	N/A
Area	006	4 east area between amendment 10 & 11	07:30	10:49	199	8	8	8	1592	8.5	100	0.002	0.003	N/A
Area	007	4 - south area at wall knockout	10:46	13:50	184	8	8	8	1472	4.5	100	0.002	<LOD	N/A
Area	008	4 - Beginning of brick wall at sidewalk and generator	10:47	13:51	184	8	8	8	1472	7	100	0.002	0.002	N/A
Area	009	4 - southeast area of containment across from debris pile (amendment 10)	10:48	13:52	184	8	8	8	1472	8	100	0.002	0.003	N/A
Area	010	4 east area between amendment 10 & 11 at truck wash	10:49	13:53	184	8	8	8	1472	7	100	0.002	0.002	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/05/2023
Analyst Signature			


Project Name	776 Summer Street (#11 Amendment)(Power Plant)	Sample Date	09/06/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	4 - south area at wall knockout	07:25	10:40	195	8	8	8	1560	3.5	100	0.002	<LOD	N/A
Area	004	4 - Beginning of brick wall at sidewalk and generator	07:26	10:41	195	8	8	8	1560	4	100	0.002	<LOD	N/A
Area	005	4 - southeast area of containment across from debris pile (amendment 10)	07:27	10:42	195	8	8	8	1560	6	100	0.002	0.002	N/A
Area	006	4 east area between amendment 10 & 11 at truck wash	07:28	10:43	195	8	8	8	1560	4.5	100	0.002	<LOD	N/A
Area	007	4 - south area at wall knockout	10:40	13:52	192	8	8	8	1536	5	100	0.002	0.002	N/A
Area	008	4 - Beginning of brick wall at sidewalk and generator	10:41	13:53	192	8	8	8	1536	8	100	0.002	0.003	N/A
Area	009	4 - southeast area of containment across from debris pile (amendment 10)	10:42	13:54	192	8	8	8	1536	7	100	0.002	0.002	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	010	4 east area between amendment 10 & 11 at truck wash	07:28	10:43	195	8	8	8	1560	5.5	100	0.002	0.002	N/A
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/06/2023
Analyst Signature			


Project Name	776 Summer Street (#11 Amendment)(Power Plant)	Sample Date	09/07/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	11 - south area at wall knockout	07:30	10:39	189	8	8	8	1512	6	100	0.002	0.002	N/A
Area	004	11 - Beginning of brick wall at sidewalk and generator	07:31	10:38	187	8	8	8	1496	4.5	100	0.002	<LOD	N/A
Area	005	11 - southeast area of steam drum containment	07:32	10:39	187	8	8	8	1496	7	100	0.002	0.002	N/A
Area	006	11 - southwest corner of metal / truck wash	07:33	10:40	187	8	8	8	1496	8.5	100	0.002	0.003	N/A
Area	007	11 - south area at wall knockout	10:37	13:40	183	8	8	8	1464	5	100	0.002	0.002	N/A
Area	008	11 - Beginning of brick wall at sidewalk and generator	10:38	13:41	183	8	8	8	1464	3.5	100	0.002	<LOD	N/A
Area	009	11 - southeast area of steam drum containment	10:39	13:42	183	8	8	8	1464	8.5	100	0.002	0.003	N/A
Area	010	11 - southwest corner of metal / truck wash	10:40	13:43	183	8	8	8	1464	6.5	100	0.002	0.002	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	108	N/A	N/A	N/A

Analysis Information


Analyst	David Adams	Analysis Date	09/07/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS

Project Name	776 Summer Street (Phase 3 101)(Power Plant)	Sample Date	09/05/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3 - northeast area at mobile decon	07:22	10:41	199	8	8	8	1592	5	100	0.002	0.002	N/A
Area	004	- northwest area on summer Street sidewalk at gate C	07:23	10:42	199	8	8	8	1592	6.5	100	0.002	0.002	N/A
Area	005	3 southwest area of west wall at gate D	07:25	10:43	198	8	8	8	1584	4.5	10	0.017	<LOD	N/A
Area	006	3 - southeast area of west wall at corner of 101 phase 3	07:26	10:44	198	8	8	8	1584	7.5	108	0.002	0.002	N/A
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/05/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Phase 3 101)(Power Plant)	Sample Date	09/06/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3 - northeast area at mobile decon	07:00	11:00	240	8	8	8	1920	5.5	100	0.001	0.001	N/A
Area	004	3 - northwest area on summer Street sidewalk at gate C	07:05	11:05	240	8	8	8	1920	6	100	0.001	0.002	N/A
Area	005	3 southwest area of west wall at gate D	07:10	11:10	240	8	8	8	1920	7	100	0.001	0.002	N/A
Area	006	3 - southeast area	07:15	11:15	240	8	8	8	1920	6	100	0.001	0.002	N/A
Area	007	3 - northeast area at mobile decon	11:02	14:00	178	8	8	8	1424	6.5	100	0.002	0.002	N/A
Area	008	3 - northwest area on summer Street sidewalk at gate C	11:07	14:05	178	8	8	8	1424	5	100	0.002	0.002	N/A
Area	009	3 southwest area of west wall at gate D	11:12	14:12	180	8	8	8	1440	7	100	0.002	0.002	N/A
Area	010	3 - southeast area of west wall at corner of 101 phase 3	11:17	14:17	180	8	8	8	1440	4	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/06/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Phase 3 101)(Power Plant)	Sample Date	09/07/2023
TRC Project #	474824	Sampling Technician	Diana Carolina Saune Barrientos
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3-northeast area at mobile decon	07:00	11:00	240	8	8	8	1920	8	100	0.001	0.002	N/A
Area	004	3-northwest area on summer street sidewalk at gate C	07:05	11:05	240	8	8	8	1920	5.5	8	0.018	0.018	N/A
Area	005	3-southwest area is west wall at gate D	07:10	11:10	240	8	8	8	1920	7	100	0.001	0.002	N/A
Area	006	3-southeast area	07:15	11:15	240	8	8	8	1920	6.5	100	0.001	0.002	N/A
Area	007	3-northeast area at mobile decon	11:02	14:00	178	8	8	8	1424	8	100	0.002	0.003	N/A
Area	008	3-northwest area on summer street sidewalk at gate C	11:07	14:05	178	8	8	8	1424	5.5	6	0.032	0.032	N/A
Area	009	3-southwest area is west wall at gate D	11:12	14:12	180	8	8	8	1440	8	100	0.002	0.003	N/A
Area	010	3-southeast area	11:17	14:17	180	8	8	8	1440	7	100	0.002	0.002	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Diana Carolina Saune Barrientos	Analysis Date	09/07/2023
Analyst Signature			


ASBESTOS AIR SAMPLE RESULTS

Project Name		776 Summer Street (Phase 3 101)(Power Plant)					Sample Date		09/08/2023					
TRC Project #		474824					Sampling Technician		Diana Carolina Saune Barrientos					
Client		HRP 776 Summer Street PropCo LLC					Laboratory		TRC					
Facility Name		Building 3					Sample/Analysis Method		NIOSH 7400					
Facility Location		776 Summer Street, Boston, Massachusetts					Sampling Type		PCM					
Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3-northeast area at mobile decon	07:00	11:00	240	8	8	8	1920	6	100	0.001	0.002	N/A
Area	004	3-northwest area on summer street sidewalk at gate 3	07:05	11:05	240	8	8	8	1920	8	100	0.001	0.002	N/A
Area	005	Southwest area of west wall at gate D	07:10	11:10	240	8	8	8	1920	5.5	100	0.001	0.001	N/A
Area	006	Southeast area	07:15	11:15	240	8	8	8	1920	4	100	0.001	0.001	N/A
Area	007	3-northeast area at mobile decon	11:02	14:00	178	8	8	8	1424	5.5	100	0.002	0.002	N/A
Area	008	3-northwest area on summer street sidewalk at gate 3	11:07	14:05	178	8	8	8	1424	6	100	0.002	0.002	N/A
Area	009	Southwest area of west wall at gate D	11:12	14:10	178	8	8	8	1424	5	100	0.002	0.002	N/A
Area	010	Southeast area	11:17	14:15	178	8	8	8	1424	4	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Diana Carolina Saune Barrientos	Analysis Date	09/08/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (#12 Amendment)(Summer Street Sidewalk Wall)	Sample Date	09/11/2023
TRC Project #	474824	Sampling Technician	Diana Carolina Saune Barrientos
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	776 Summer Street	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Suffolk County, MA 02127 US	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3-NE-area at mobile decon	07:00	11:00	240	8	8	8	1920	3	100	0.001	0.001	N/A
Area	004	3-NW area on summer street sidewalk at gate C	07:05	11:10	245	8	8	8	1960	3.5	100	0.001	0.001	N/A
Area	005	3-SW area of west wall at gate D	07:15	11:15	240	8	8	8	1920	3.5	100	0.001	0.001	N/A
Area	006	3-SE area	07:20	11:20	240	8	8	8	1920	5	100	0.001	0.001	N/A
Area	007	3-NE-area at mobile decon	07:00	11:00	240	8	8	8	1920	4	108	0.001	0.001	N/A
Area	008	3-NW area on summer street sidewalk at gate C	07:05	11:10	245	8	8	8	1960	3	100	0.001	0.001	N/A
Area	009	3-SW area of west wall at gate D	07:15	11:15	240	8	8	8	1920	5	100	0.001	0.001	N/A
Area	010	3-SE area	07:20	11:20	240	8	8	8	1920	4	100	0.001	0.001	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	1000	N/A	N/A	N/A

Analysis Information

Analyst	Diana Carolina Saune Barrientos	Analysis Date	09/11/2023
Analyst Signature			


Project Name	776 Summer Street (#10 Amendment)(Drum #2)(Power Plant)	Sample Date	09/11/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	11 - south area at wall knockout	07:28	10:42	194	8	8	8	1552	6.5	100	0.002	0.002	N/A
Background	004	11 - Beginning of brick wall at sidewalk and generator	07:29	10:43	194	8	8	8	1552	5	100	0.002	0.002	N/A
Area	005	10 - northwest area at decon	07:30	10:44	194	8	8	8	1552	3.5	100	0.002	<LOD	N/A
Area	006	10 - southwest area at hepa exhaust	07:31	10:45	194	8	8	8	1552	4	100	0.002	<LOD	N/A
Area	007	10 southeast area	07:32	10:46	194	8	8	8	1552	7	100	0.002	0.002	N/A
Area	008	10 northeast area at loadout	07:33	10:47	194	8	8	8	1552	5.5	100	0.002	0.002	N/A
Background	009	11 - south area at wall knockout	10:42	13:54	192	8	8	8	1536	5	100	0.002	0.002	N/A
Background	010	11 - Beginning of brick wall at sidewalk and generator	10:43	13:55	192	8	8	8	1536	5.5	100	0.002	0.002	N/A
Area	011	10 - northwest area at decon	10:42	13:54	192	8	8	8	1536	4	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	012	10 - southwest area at hepa exhaust	10:45	13:57	192	8	8	8	1536	3	100	0.002	<LOD	N/A
Area	013	10 southeast area	10:46	13:58	192	8	8	8	1536	5.5	100	0.002	0.002	N/A
Area	014	10 northeast area at loadout	10:47	13:59	192	8	8	8	1536	4.5	100	0.002	<LOD	N/A
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/11/2023
Analyst Signature			


Project Name	776 Summer Street (#10 Amendment)(Drum #2)(Power Plant)	Sample Date	09/12/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	11 - south area at wall knockout	07:25	10:40	195	8	8	8	1560	6	100	0.002	0.002	N/A
Background	004	11 - Beginning of brick wall at sidewalk and generator	07:26	10:41	195	8	8	8	1560	5	100	0.002	0.002	N/A
Area	005	10 - northwest area at decon	07:27	10:42	195	8	8	8	1560	4.5	100	0.002	<LOD	N/A
Area	006	10 - southwest area at hepa exhaust	07:28	10:43	195	8	8	8	1560	5.5	100	0.002	0.002	N/A
Area	007	10 southeast area	07:29	10:44	195	8	8	8	1560	5.5	100	0.002	0.002	N/A
Area	008	10 northeast area at loadout	07:30	10:45	195	8	8	8	1560	7	100	0.002	0.002	N/A
Background	009	11 - south area at wall knockout	10:40	13:45	185	8	8	8	1480	4	100	0.002	<LOD	N/A
Background	010	11 - Beginning of brick wall at sidewalk and generator	10:41	13:46	185	8	8	8	1480	5.5	100	0.002	0.002	N/A
Clearance	011	East area inside containment	11:15	13:00	105	12	12	12	1260	3	100	0.002	<LOD	N/A
Clearance	012	West area inside containment	11:16	13:01	105	12	12	12	1260	2.5	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/12/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Phase 3 101)(Power Plant)	Sample Date	09/11/2023
TRC Project #	474824	Sampling Technician	Diana Carolina Saune Barrientos
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Suffolk County, MA 02127 US	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3-NE-area at mobile decon	07:00	11:00	240	8	8	8	1920	3	100	0.001	0.001	N/A
Area	004	3-NW area on summer street sidewalk at gate C	07:05	11:10	245	8	8	8	1960	3.5	100	0.001	0.001	N/A
Area	005	3-SW area of west wall at gate D	07:15	11:15	240	8	8	8	1920	3.5	100	0.001	0.001	N/A
Area	006	3-SE area	07:20	11:20	240	8	8	8	1920	5	100	0.001	0.001	N/A
Area	007	3-NE-area at mobile decon	07:00	11:00	240	8	8	8	1920	4	108	0.001	0.001	N/A
Area	008	3-NW area on summer street sidewalk at gate C	07:05	11:10	245	8	8	8	1960	3	100	0.001	0.001	N/A
Area	009	3-SW area of west wall at gate D	07:15	11:15	240	8	8	8	1920	5	100	0.001	0.001	N/A
Area	010	3-SE area	07:20	11:20	240	8	8	8	1920	4	100	0.001	0.001	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	1000	N/A	N/A	N/A

Analysis Information

Analyst	Diana Carolina Saune Barrientos	Analysis Date	09/11/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Phase 3 101)(Power Plant)	Sample Date	09/12/2023
TRC Project #	474824	Sampling Technician	Diana Carolina Saune Barrientos
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Suffolk County, MA 02127 US	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3-NE-area at mobile decon	07:00	11:00	240	8	8	8	1920	3	100	0.001	0.001	N/A
Area	004	3-NW-area on summer street sidewalk at gate c	07:05	11:05	240	8	8	8	1920	4.5	100	0.001	0.001	N/A
Area	005	3-SW-area of west wall at gate D	07:10	11:10	240	8	8	8	1920	3	100	0.001	0.001	N/A
Area	006	3-SE area	07:15	11:15	240	8	8	8	1920	5	100	0.001	0.001	N/A
Area	007	3-NE-area at mobile decon	11:02	14:00	178	8	8	8	1424	4	100	0.002	<LOD	N/A
Area	008	3-NW-area on summer street sidewalk at gate c	11:07	14:03	176	8	8	8	1408	3	100	0.002	<LOD	N/A
Area	009	3-SW-area of west wall at gate D	11:12	14:10	178	8	8	8	1424	5	100	0.002	0.002	N/A
Area	006	3-SE area	11:17	14:15	178	8	8	8	1424	3.5	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Diana Carolina Saune Barrientos	Analysis Date	09/12/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Phase 3 101)(Power Plant)	Sample Date	09/13/2023
TRC Project #	474824	Sampling Technician	Diana Carolina Saune Barrientos
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Suffolk County, MA 02127 US	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3-NE-Area at mobile decon	07:00	11:00	240	8	8	8	1920	4	100	0.001	0.001	N/A
Area	004	3-NW-Area on summer street sidewalk at gate C	07:05	11:05	240	8	8	8	1920	3.5	100	0.001	0.001	N/A
Area	005	3-SW-Area is west wall at gate D	07:10	11:10	240	8	8	8	1920	6	100	0.001	0.002	N/A
Area	006	3-SE-Area	07:15	11:15	240	8	8	8	1920	6	100	0.001	0.002	N/A
Area	007	3-NE-Area at mobile decon	11:02	15:00	238	8	8	8	1904	1	100	0.001	<LOD	N/A
Area	008	3-NW-Area on summer street sidewalk at gate C	11:07	15:05	238	8	8	8	1904	0.5	100	0.001	<LOD	N/A
Area	009	3-SW-Area is west wall at gate D	11:12	15:10	238	8	8	8	1904	2	100	0.001	0.001	N/A
Area	010	3-SE-Area	11:17	15:15	238	8	8	8	1904	3.5	100	0.001	0.001	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	002	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	003	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Diana Carolina Saune Barrientos	Analysis Date	09/13/2023
Analyst Signature			


ASBESTOS AIR SAMPLE RESULTS

Project Name		776 Summer Street (Phase 3 101)(Power Plant)					Sample Date		09/14/2023					
TRC Project #		474824					Sampling Technician		Diana Carolina Saune Barrientos					
Client		HRP 776 Summer Street PropCo LLC					Laboratory		TRC					
Facility Name		Building 3					Sample/Analysis Method		NIOSH 7400					
Facility Location		776 Summer Street, Boston, Suffolk County, MA 02127 US					Sampling Type		PCM					
Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3-NE-area at mobile decon	07:00	11:00	240	8	8	8	1920	3	100	0.001	0.001	N/A
Area	004	3-NW-area o summer street sidewalk at gate C	07:05	11:05	240	8	8	8	1920	4.5	100	0.001	0.001	N/A
Area	005	3-SW-area on west wall at gate D	07:10	11:10	240	8	8	8	1920	6.5	100	0.001	0.002	N/A
Area	006	SE-area	07:15	11:15	240	8	8	8	1920	7	100	0.001	0.002	N/A
Area	007	3-NE-area at mobile decon	11:02	14:00	178	8	8	8	1424	2.5	100	0.002	<LOD	N/A
Area	008	3-NW-area o summer street sidewalk at gate C	11:07	14:02	175	8	8	8	1400	6	100	0.002	0.002	N/A
Area	009	3-SW-area on west wall at gate D	11:12	14:05	173	8	8	8	1384	6	100	0.002	0.002	N/A
Area	010	SE-area	11:17	14:10	173	8	8	8	1384	9	100	0.002	0.003	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Diana Carolina Saune Barrientos	Analysis Date	09/15/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Phase 3 101)(Power Plant)	Sample Date	09/15/2023
TRC Project #	474824	Sampling Technician	Diana Carolina Saune Barrientos
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Suffolk County, MA 02127 US	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3-NE-area at mobile decon	07:00	11:00	240	8	8	8	1920	3	100	0.001	0.001	N/A
Area	004	3-NW-area on summer street side at gate C	07:05	11:05	240	8	8	8	1920	4	100	0.001	0.001	N/A
Area	005	3-SW-area of west wall at gate D	07:10	11:10	240	8	8	8	1920	3	100	0.001	0.001	N/A
Area	006	3-SE-Area	07:15	11:15	240	8	8	8	1920	2.5	8	0.018	<LOD	N/A
Area	007	3-NE-area at mobile decon	11:02	14:00	178	8	8	8	1424	1.5	100	0.002	<LOD	N/A
Area	008	3-NW-area on summer street side at gate C	11:07	14:05	178	8	8	8	1424	1	100	0.002	<LOD	N/A
Area	009	3-SW-area of west wall at gate D	11:12	14:10	178	8	8	8	1424	3	100	0.002	<LOD	N/A
Area	010	3-SE-Area	11:17	14:15	178	8	8	8	1424	2	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Diana Carolina Saune Barrientos	Analysis Date	09/15/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Background Building 4)(Power Plant)	Sample Date	09/13/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	4 - south area at wall knockout	07:25	10:30	185	8	8	8	1480	5.5	100	0.002	<LOD	N/A
Background	004	4 - Beginning of brick wall at sidewalk and generator	07:26	10:31	185	8	8	8	1480	6	109	0.002	<LOD	N/A
Background	005	4 - southeast of amendment 10 containment	07:27	10:32	185	8	8	8	1480	7	100	0.002	<LOD	N/A
Background	006	4 - south area at wall knockout	10:30	13:45	195	8	8	8	1560	4	100	0.002	<LOD	N/A
Background	007	4 - Beginning of brick wall at sidewalk and generator	10:31	13:46	195	8	8	8	1560	5	100	0.002	<LOD	N/A
Background	008	4 - southeast of amendment 10 containment	10:32	13:47	195	8	8	8	1560	4.5	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	9	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/13/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Background Building 4)(Power Plant)	Sample Date	09/14/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	4 - south area at wall knockout	07:27	10:35	188	8	8	8	1504	5.5	100	0.002	0.002	N/A
Background	004	4 - Beginning of brick wall at sidewalk and generator	07:28	10:36	188	8	8	8	1504	4	100	0.002	<LOD	N/A
Background	005	4 - southeast of amendment 10 containment	07:29	10:37	188	8	8	8	1504	7.5	100	0.002	0.002	N/A
Background	006	4 - south area at wall knockout	10:35	13:47	192	8	8	8	1536	4.5	100	0.002	<LOD	N/A
Background	007	4 - Beginning of brick wall at sidewalk and generator	10:36	13:48	192	8	8	8	1536	4.5	100	0.002	<LOD	N/A
Background	008	4 - southeast of amendment 10 containment	10:37	13:49	192	8	8	8	1536	5.5	100	0.002	0.002	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/14/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Phase 3 101)(Power Plant)	Sample Date	09/18/2023
TRC Project #	474824	Sampling Technician	Diana Carolina Saune Barrientos
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, MA 02127 US	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3-NE-area at mobile decon	07:00	11:00	240	8	8	8	1920	3	100	0.001	0.001	N/A
Area	004	3-NW-area on summer street sidewalk at gate C	07:05	11:05	240	8	8	8	1920	0	100	0.001	<LOD	N/A
Area	005	3-SW-area of west wall at gate D	07:10	11:10	240	8	8	8	1920	1.5	100	0.001	<LOD	N/A
Area	006	3-SE-area	07:15	11:15	240	8	8	8	1920	2	100	0.001	0.001	N/A
Area	007	3-NE-area at mobile decon	11:02	14:00	178	8	8	8	1424	2	100	0.002	<LOD	N/A
Area	008	3-NW-area on summer street sidewalk at gate C	11:07	14:05	178	8	8	8	1424	0.5	100	0.002	<LOD	N/A
Area	009	3-SW-area of west wall at gate D	11:12	14:10	178	8	8	8	1424	1	100	0.002	<LOD	N/A
Area	010	3-SE-area	11:17	14:17	180	8	8	8	1440	1.5	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Diana Carolina Saune Barrientos	Analysis Date	09/18/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Phase 3 101)(Power Plant)	Sample Date	09/19/2023
TRC Project #	474824	Sampling Technician	Diana Carolina Saune Barrientos
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, MA 02127 US	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3-NE-Area at mobile decon	07:00	11:00	240	8	8	8	1920	3	100	0.001	0.001	N/A
Area	004	3-NW-Area on summer street sidewalk gate C	07:05	11:05	240	8	8	8	1920	4.5	100	0.001	0.001	N/A
Area	005	3-SW-Area of west wall at gate D	07:10	11:10	240	8	8	8	1920	6	100	0.001	0.002	N/A
Area	006	3-SE-Area	07:15	11:15	240	8	8	8	1920	6.5	100	0.001	0.002	N/A
Area	007	3-NE-Area at mobile decon	11:02	14:00	178	8	8	8	1424	4	100	0.002	<LOD	N/A
Area	008	3-NW-Area on summer street sidewalk gate C	11:07	14:05	178	8	8	8	1424	3	100	0.002	<LOD	N/A
Area	009	3-SW-Area of west wall at gate D	11:12	14:10	178	8	8	8	1424	5.5	100	0.002	0.002	N/A
Area	010	3-SE-Area	11:17	14:15	178	8	8	8	1424	7	100	0.002	0.002	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Diana Carolina Saune Barrientos	Analysis Date	09/19/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS

Project Name	776 Summer Street (Phase 3 101)(Power Plant)	Sample Date	09/20/2023
TRC Project #	474824	Sampling Technician	Diana Carolina Saune Barrientos
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, MA 02127 US	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	3-NE-area at mobile decon	07:00	11:00	240	8	8	8	1920	4	100	0.001	0.001	N/A
Area	004	3-NW-area on summer street side gate C	07:05	11:05	240	8	8	8	1920	2	100	0.001	0.001	N/A
Area	005	3-SW-area of west wall at gate D	07:10	11:10	240	8	8	8	1920	3.5	100	0.001	0.001	N/A
Area	006	3-SE-Area	07:15	11:15	240	8	8	8	1920	6	100	0.001	0.002	N/A
Background	007	3-NE-area at mobile decon	11:02	14:00	178	8	8	8	1424	3	100	0.002	<LOD	N/A
Background	008	3-NW-area on summer street side gate C	11:07	14:05	178	8	8	8	1424	3	100	0.002	<LOD	N/A
Background	009	3-SW-area of west wall at gate D	11:12	14:10	178	8	8	8	1424	5	100	0.002	0.002	N/A
Background	006	3-SE-Area	11:17	14:15	178	8	8	8	1424	8	100	0.002	0.003	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Diana Carolina Saune Barrientos	Analysis Date	09/20/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Background Samples)(Power Plant)	Sample Date	09/18/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	4 - south area at wall knockout	07:30	10:26	176	8	8	8	1408	2	100	0.002	<LOD	N/A
Background	004	4 - Beginning of brick wall at sidewalk and generator	07:31	10:27	176	8	8	8	1408	1.5	109	0.002	<LOD	N/A
Background	005	4 - southeast of amendment 10 containment	07:32	10:28	176	8	8	8	1408	2.5	100	0.002	<LOD	N/A
Background	006	4 - south area at wall knockout	10:26	13:40	194	8	8	8	1552	1.5	100	0.002	<LOD	N/A
Background	007	4 - Beginning of brick wall at sidewalk and generator	10:27	13:41	194	8	8	8	1552	1.5	100	0.002	<LOD	N/A
Background	008	4 - southeast of amendment 10 containment	10:28	13:42	194	8	8	8	1552	3	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A


Analysis Information

Analyst	David Adams	Analysis Date	09/18/2023
Analyst Signature			

Project Name	776 Summer Street (Background Samples)(Power Plant)	Sample Date	09/19/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	4 - Gate D	07:30	10:26	176	8	8	8	1408	6.5	100	0.002	0.002	N/A
Background	004	4 - Beginning of brick wall at Summer Street sidewalk	07:31	10:27	176	8	8	8	1408	7	100	0.002	0.002	N/A
Background	005	4 - Gate D	10:26	13:53	207	8	8	8	1656	4	100	0.002	<LOD	N/A
Background	006	4 - Beginning of brick wall at Summer Street sidewalk	10:27	13:54	207	8	8	8	1656	5.5	100	0.002	0.002	N/A
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A


Analysis Information

Analyst	David Adams	Analysis Date	09/19/2023
Analyst Signature			

Project Name	776 Summer Street (Background Samples)(Power Plant)	Sample Date	09/20/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	4 - Gate D	07:22	10:41	199	8	8	8	1592	3.5	100	0.002	<LOD	N/A
Background	004	4 - Beginning of brick wall at Summer Street sidewalk	07:23	10:42	199	8	8	8	1592	4	100	0.002	<LOD	N/A
Background	005	- northeast area of containment	07:24	10:43	199	8	8	8	1592	4.5	100	0.002	<LOD	N/A
Background	006	4 - Gate D	10:41	13:44	183	8	8	8	1464	5	100	0.002	0.002	N/A
Background	007	4 - Beginning of brick wall at Summer Street sidewalk	10:42	13:44	182	8	8	8	1456	3	100	0.002	<LOD	N/A
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/20/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Background Samples)(Power Plant)	Sample Date	09/21/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	3 - north area at Gate C	07:07	10:40	213	8	8	8	1704	3.5	100	0.002	<LOD	N/A
Background	004	3- southwest corner	07:39	10:45	186	8	8	8	1488	5.5	100	0.002	0.002	N/A
Background	005	4 - Gate D	07:40	10:46	186	8	8	8	1488	4	100	0.002	<LOD	N/A
Background	006	4 - Beginning of brick wall at Summer Street sidewalk	10:43	13:49	186	8	8	8	1488	4	100	0.002	<LOD	N/A
Background	007	4 - Gate D	10:42	13:48	186	8	8	8	1488	5.5	100	0.002	0.002	N/A
Background	008	4 - Beginning of brick wall at Summer Street sidewalk	10:43	13:49	186	8	8	8	1488	4	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/22/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Background Samples)(Power Plant)	Sample Date	09/22/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	3 - Gate C	07:24	10:33	189	8	8	8	1512	5.5	100	0.002	0.002	N/A
Background	004	3 - southwest corner	07:25	10:34	189	8	8	8	1512	5	100	0.002	0.002	N/A
Background	005	4 - Gate D	07:26	10:35	189	8	8	8	1512	6.5	100	0.002	0.002	N/A
Background	006	4 - Beginning of brick wall at Summer Street sidewalk	07:27	10:36	189	8	8	8	1512	3.5	100	0.002	<LOD	N/A
Background	007	3 - Gate C	10:33	13:30	177	8	8	8	1416	4	100	0.002	<LOD	N/A
Background	008	3 - southwest corner	10:34	13:31	177	8	8	8	1416	3.5	100	0.002	<LOD	N/A
Background	009	4 - Gate D	10:35	13:32	177	8	8	8	1416	4.5	100	0.002	0.002	N/A
Background	010	4 - Beginning of brick wall at Summer Street sidewalk	10:36	13:33	177	8	8	8	1416	3	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/22/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (#10 Amendment - Steam Drums 3 & 4)(Power Plant)	Sample Date	09/19/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	10 - southwest area at decon	07:32	10:28	176	8	8	8	1408	6	100	0.002	0.002	N/A
Area	004	10 - northwest area adjacent loadout entrance	07:33	10:29	176	8	8	8	1408	6	100	0.002	0.002	N/A
Area	005	10 - northeast area of containment	07:34	10:30	176	8	8	8	1408	6.5	100	0.002	0.002	N/A
Area	006	10 - southeast area of containment	07:35	10:31	176	8	8	8	1408	4	100	0.002	<LOD	N/A
Area	007	10 - southwest area at decon	10:28	13:55	207	8	8	8	1656	4	100	0.002	<LOD	N/A
Area	008	10 - northwest area adjacent loadout entrance	10:29	13:56	207	8	8	8	1656	5	100	0.002	<LOD	N/A
Area	009	10 - northeast area of containment	10:30	13:57	207	8	8	8	1656	4.5	100	0.002	<LOD	N/A
Area	010	10 - southeast area of containment	10:31	13:58	207	8	8	8	1656	3.5	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/19/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (#10 Amendment - Steam Drums 3 & 4)(Power Plant)	Sample Date	09/20/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	10 - southwest area at decon	07:24	10:37	193	8	8	8	1544	4.5	100	0.002	<LOD	N/A
Area	004	10 - northwest area adjacent loadout entrance	07:25	10:38	193	8	8	8	1544	4	100	0.002	<LOD	N/A
Area	005	10 - northeast area of containment	07:26	10:39	193	8	8	8	1544	4.5	100	0.002	<LOD	N/A
Area	006	10 - southeast area of containment	07:27	10:40	193	8	8	8	1544	5	100	0.002	0.002	N/A
Area	007	10 - southwest area at decon	11:15	13:46	151	8	8	8	1208	3	100	0.002	<LOD	N/A
Area	008	10 - northwest area adjacent loadout entrance	11:16	13:47	151	8	8	8	1208	2.5	100	0.002	<LOD	N/A
Area	009	10 - northeast area of containment	11:17	13:48	151	8	8	8	1208	4.5	100	0.002	0.002	N/A
Area	010	10 - southeast area of containment	11:18	13:49	151	8	8	8	1208	3.5	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/20/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (#10 Amendment - Steam Drums 3 & 4)(Power Plant)	Sample Date	09/21/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	10 - southwest area at decon	07:38	10:44	186	8	8	8	1488	3.5	100	0.002	<LOD	N/A
Area	004	10 - northwest area adjacent loadout entrance	19:39	22:45	186	8	8	8	1488	5.5	100	0.002	0.002	N/A
Area	005	10 - northeast area of containment	07:40	10:46	186	8	8	8	1488	4	100	0.002	<LOD	N/A
Area	006	10 - southeast area of containment	10:47	13:53	186	8	8	8	1488	4	100	0.002	<LOD	N/A
Area	007	10 - southwest area at decon	10:44	13:50	186	8	8	8	1488	3	100	0.002	<LOD	N/A
Area	008	10 - northwest area adjacent loadout entrance	10:45	13:51	186	8	8	8	1488	6	100	0.002	0.002	N/A
Area	009	10 - northeast area of containment	10:46	13:52	186	8	8	8	1488	5.5	100	0.002	0.002	N/A
Area	010	10 - southeast area of containment	10:47	13:53	186	8	8	8	1488	3.5	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/21/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (#10 Amendment - Steam Drums 3 & 4)(Power Plant)	Sample Date	09/22/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	10 - southwest area at decon	07:28	10:37	189	8	8	8	1512	3	100	0.002	<LOD	N/A
Area	004	10 - northwest area adjacent loadout entrance	07:29	10:38	189	8	8	8	1512	5.5	100	0.002	0.002	N/A
Area	005	10 - northeast area of containment	07:30	10:39	189	8	8	8	1512	4.5	100	0.002	<LOD	N/A
Area	006	10 - southeast area of containment	07:31	10:40	189	8	8	8	1512	3.5	100	0.002	<LOD	N/A
Area	007	10 - southwest area at decon	10:37	13:34	177	8	8	8	1416	2	100	0.002	<LOD	N/A
Area	008	10 - northwest area adjacent loadout entrance	10:38	13:35	177	8	8	8	1416	4.5	100	0.002	0.002	N/A
Area	009	10 - northeast area of containment	10:39	13:36	177	8	8	8	1416	5	100	0.002	0.002	N/A
Area	010	10 - southeast area of containment	10:40	13:37	177	8	8	8	1416	3	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/22/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (#10 Amendment)(Power Plant)	Sample Date	09/25/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	10 - southwest area at decon	07:37	10:40	183	8	8	8	1464	2.5	100	0.002	<LOD	N/A
Area	004	10 - northwest area adjacent loadout entrance	07:38	10:41	183	8	8	8	1464	4	100	0.002	<LOD	N/A
Area	005	10 - northeast area of containment	07:39	10:42	183	8	8	8	1464	3	100	0.002	<LOD	N/A
Area	006	10 - southeast area of containment	07:40	10:43	183	8	8	8	1464	3	100	0.002	<LOD	N/A
Area	007	10 - southwest area at decon	10:40	13:46	186	8	8	8	1488	3	100	0.002	<LOD	N/A
Area	008	10 - northwest area adjacent loadout entrance	10:41	13:47	186	8	8	8	1488	3.5	100	0.002	<LOD	N/A
Area	009	10 - northeast area of containment	10:42	13:48	186	8	8	8	1488	2.5	100	0.002	<LOD	N/A
Area	010	10 - southeast area of containment	10:43	13:49	186	8	8	8	1488	3	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/25/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (#10 Amendment)(Power Plant)	Sample Date	09/26/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Area	003	10 - southwest area at decon	07:22	10:37	195	8	8	8	1560	5	100	0.002	0.002	N/A
Area	004	10 - northwest area adjacent loadout entrance	07:23	10:38	195	8	8	8	1560	3.5	100	0.002	<LOD	N/A
Area	005	10 - northeast area of containment	07:24	10:39	195	8	8	8	1560	4.5	100	0.002	<LOD	N/A
Area	006	10 - southeast area of containment	07:25	10:40	195	8	8	8	1560	2.5	100	0.002	<LOD	N/A
Area	007	10 - southwest area at decon	10:37	13:41	184	8	8	8	1472	3.5	100	0.002	<LOD	N/A
Area	008	10 - northwest area adjacent loadout entrance	10:38	13:42	184	8	8	8	1472	5	100	0.002	0.002	N/A
Area	009	10 - northeast area of containment	10:39	13:43	184	8	8	8	1472	3	100	0.002	<LOD	N/A
Area	010	10 - southeast area of containment	10:40	13:44	184	8	8	8	1472	5.5	100	0.002	0.002	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information


Analyst	David Adams	Analysis Date	09/26/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS

Project Name	776 Summer Street (#10 Amendment)(Power Plant)	Sample Date	09/27/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Clearance	003	10 - southwest area inside containment adjacent decon	08:35	10:38	123	10	10	10	1230	1.5	100	0.002	<LOD	N/A
Clearance	004	10 - northeast area adjacent loadout inside containment	08:36	10:39	123	10	10	10	1230	3	100	0.002	<LOD	N/A
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/27/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Background Sampling)	Sample Date	09/26/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3 & Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	3 - Gate C	07:18	10:33	195	8	8	8	1560	4	100	0.002	<LOD	N/A
Background	004	3 - south area	07:19	10:34	195	8	8	8	1560	6	100	0.002	0.002	N/A
Background	005	4 - Gate D	07:20	10:35	195	8	8	8	1560	5	100	0.002	0.002	N/A
Background	006	4 - Beginning of brick wall at Summer Street sidewalk	07:21	10:36	195	8	8	8	1560	3.5	100	0.002	<LOD	N/A
Background	007	3 - Gate C	10:33	13:37	184	8	8	8	1472	5	100	0.002	0.002	N/A
Background	008	3 - south area	10:34	13:38	184	8	8	8	1472	3.5	100	0.002	<LOD	N/A
Background	009	4 - Gate D	10:35	13:39	184	8	8	8	1472	3	100	0.002	<LOD	N/A
Background	010	4 - Beginning of brick wall at Summer Street sidewalk	10:36	13:40	184	8	8	8	1472	4.5	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/26/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Background Sampling)	Sample Date	09/27/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3 & Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	3 - gate C	07:22	10:26	184	8	8	8	1472	4	100	0.002	<LOD	N/A
Background	004	3 - south area	07:23	10:27	184	8	8	8	1472	2.5	100	0.002	<LOD	N/A
Background	005	4 - Gate D	07:24	10:28	184	8	8	8	1472	5	100	0.002	0.002	N/A
Background	006	4 - Beginning of brick wall at Summer Street sidewalk	07:25	10:29	184	8	8	8	1472	3.5	100	0.002	<LOD	N/A
Background	007	3 - gate C	10:26	13:47	201	8	8	8	1608	3.5	100	0.002	<LOD	N/A
Background	008	3 - south area	10:27	13:48	201	8	8	8	1608	4.5	100	0.002	<LOD	N/A
Background	009	4 - Gate D	10:28	13:49	201	8	8	8	1608	4	100	0.002	<LOD	N/A
Background	010	4 - Beginning of brick wall at Summer Street sidewalk	10:29	13:50	201	8	8	8	1608	2.5	100	0.002	<LOD	N/A
Background	011	4 - wall knockout at bus stop	10:30	13:51	201	8	8	8	1608	2.5	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/27/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS


Project Name	776 Summer Street (Background Sampling)	Sample Date	09/28/2023
TRC Project #	474824	Sampling Technician	David Adams
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3 & Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	3 - southwest corner at summer Street sidewalk	07:17	10:42	205	8	8	8	1640	4.5	100	0.002	<LOD	N/A
Background	004	4 - Gate D	07:18	10:43	205	8	8	8	1640	6	100	0.002	0.002	N/A
Background	005	4 - Beginning of brick wall at Summer Street sidewalk	07:19	10:44	205	8	8	8	1640	4	100	0.002	<LOD	N/A
Background	006	4 - wall knockout at bus stop	07:20	10:45	205	8	8	8	1640	3	100	0.002	<LOD	N/A
Background	007	3 - southwest corner at summer Street sidewalk	10:42	13:50	188	8	8	8	1504	3.5	100	0.002	<LOD	N/A
Background	008	4 - Gate D	10:43	13:51	188	8	8	8	1504	5	100	0.002	0.002	N/A
Background	009	4 - Beginning of brick wall at Summer Street sidewalk	10:44	13:52	188	8	8	8	1504	4.5	100	0.002	<LOD	N/A
Background	010	4 - wall knockout at bus stop	10:45	13:53	188	8	8	8	1504	3.5	100	0.002	<LOD	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	David Adams	Analysis Date	09/28/2023
Analyst Signature			

ASBESTOS AIR SAMPLE RESULTS

Project Name	776 Summer Street (Background Sampling)	Sample Date	09/29/2023
TRC Project #	474824	Sampling Technician	Jeremy Faulkner
Client	HRP 776 Summer Street PropCo LLC	Laboratory	TRC
Facility Name	Building 3 & Building 4	Sample/Analysis Method	NIOSH 7400
Facility Location	776 Summer Street, Boston, Massachusetts	Sampling Type	PCM

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Background	003	3 - Gate C	07:27	10:31	184	8	8	8	1472	4	100	0.002	<LOD	N/A
Background	004	3 - south area	07:28	10:32	184	8	8	8	1472	7	100	0.002	0.002	N/A
Background	005	4 - Gate D	07:29	10:33	184	8	8	8	1472	5.5	100	0.002	0.002	N/A
Background	006	4 - Beginning of brick wall at Summer Street sidewalk	07:30	10:34	184	8	8	8	1472	3	100	0.002	<LOD	N/A
Background	007	3 - Gate C	10:31	13:27	176	8	8	8	1408	6	100	0.002	0.002	N/A
Background	008	3 - south area	10:32	13:28	176	8	8	8	1408	2.5	100	0.002	<LOD	N/A
Background	009	4 - Gate D	10:33	13:29	176	8	8	8	1408	4.5	100	0.002	0.002	N/A
Background	010	4 - Beginning of brick wall at Summer Street sidewalk	10:34	13:30	176	8	8	8	1408	5	100	0.002	0.002	N/A

ASBESTOS AIR SAMPLE RESULTS

Sample Type	Sample #	Sample Location	Time On	Time Off	Total Time	Pre (L/m)	Post (L/m)	Avg (L/m)	Total Volume (L)	Total Fibers	Total Fields	LOD (f/cc)	Results (f/cc)	Notes
Field Blank	001	Field Blank 1	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A
Field Blank	002	Field Blank 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	100	N/A	N/A	N/A

Analysis Information

Analyst	Jeremy Faulkner	Analysis Date	09/29/2023
Analyst Signature	